

Lab Report

October 26, 2025

Batch #: 101825-1

Customer Information

Name:
Address:
North York ON
Phone:
Fax:
E-Mail:

Test Site Information

Contact:
Address:
North York ON
County: Canada
Phone:

Pricing Information

Price: \$
Terms: Due on Receipt
Service: Radon Test
Comment:

Summary of Deployment Information

Start Date: 19-Oct-2025 **End Date:** 26-Oct-2025 **Total Days:** 7.00 **Total Records:** 3 **Type:** Residential
Deployed By: John Lee **Retrieved By:** John Lee **Analyzed By:** John Lee **Proxy Test:** ☐ **Real Estate:** ☒
E-PERM Config: SST **Gamma Background:** 64.4 **Msmnt Unit:** SI Units **Msmnt Protocol:** Multi **Elev:**
Reader: E1080 **Reader Calibration Date:** 03-Mar-2025

Vents:

HVAC: Central HVAC System Operating / Thermostat set at 1st Floor with Thermostat fans on.

Conditions: Closed-Building Conditions Not Met

Weather: No Abnormal Weather Conditions

Tampering:

Comment:

Compliance Sheet Signed: No

Foundation Type: Basement

Building Type: Single Family

Test Category: Initial

Mitigation System: No

Serial No.	Group #	Location	Config.	Start Date	Start Time	End Date	End Time	IV	FV	CF	Bq/m ³	Av RnC	%RPD
SGR349		Basement	SST	19-Oct-2025	12:00 PM	26-Oct-2025	12:00 PM	380	218	1.800117	450		
SGR363		1st Floor Family Room	SST	19-Oct-2025	12:00 PM	26-Oct-2025	12:00 PM	363	212	1.789895	421		
SGR453		1st Floor Bedroom	SST	19-Oct-2025	12:00 PM	26-Oct-2025	12:00 PM	358	205	1.784399	428		